

**Goodhue County Public Works  
Project Status Report for September 20, 2022**

| ROUTE                                     | TYPE OF WORK/PROJECT LOCATION   | CURRENT STATUS   |
|---|---|--|
|   | <b>Bidding</b>  |  |
| CSAH 11                                   | Bridge L0463  | Project currently advertised for a bid opening on September 21, 2022 @ 10:00 A.M.  |
|   |   |  |
|   | <b>Road Construction</b>  |  |
| CVT                                       | Cannon Valley Trail Bridge Replacements<br>R0896, R0897, R0899, & R0900 | Project awarded to ICON Constructors. Work to begin late fall.   |
| CR 57                                     | Bridge L0546  | Project awarded to ICON Constructors. Work began September 6, 2022. Piling for both abutments have been driven and the concrete placed for each as well. Concrete beam delivery is expected the week of September 19 <sup>th</sup> .   |
| Various                                   | 2022 Guardrail  | Project awarded to Mattison Contractors. Work beginning TBD.   |
| Various                                   | 2022 Aggregate Surfacing<br>CR 23, 43, 47, 54, & 59                     | Project awarded to Bruening Rock Products. Work began June 6, 2022. Work completed June 14 <sup>th</sup> . Need to final. Project finalized.   |
| Various                                   | 2022 Seal Coating & Microsurfacing<br>CSAH 16 & 25 CR 56<br>CSAH 7      | Project awarded to ASTECH. Work to begin June 28, 2022. Seal coat, fog sealing, and micro-surfacing work completed. All work on this contract is completed. Need to final.   |
| Various                                   | 2022 Bituminous Paving  | Project awarded to Rochester Sand & Gravel. All paving work around the Cannon Falls area has been completed. Shouldering, striping, and adjustment work to be complete by Sept. 23 <sup>rd</sup> . CSAH 9 work anticipated to begin late September and continue into late October. |
| Twp                                       | 2022 Box Culverts<br>Wanamingo & Kenyon Twp's.                          | Project awarded to Fitzgerald Excavating & Trucking. Work began August 1 <sup>st</sup> . Kenyon box culvert work has been completed and the road opened to traffic.  |
| CSAH 24                                   | CSAH 24: SEC-N<br>Grading, Aggregate Base & Shouldering, Storm Sewer    | Project awarded to Northland Grading & Excavating. Construction completed. Project suspended until turf establishment has been achieved and erosion control items have been removed from the project. Project needs to be finalized.   |
| 3 <sup>rd</sup> Street<br>Cannon<br>Falls | Bridge L5391<br>Bridge Rehabilitation                                   | The contractor's work for this year is complete. Several minor 'punch list' items will be finished yet this year. The bridge is open for traffic.  |

| ROUTE             | TYPE OF WORK/PROJECT LOCATION   | CURRENT STATUS   |
|-------------------|---|--|
|                   | <b>Parks &amp; Trails</b>   |  |
| Byllesby          | Park Pavilion Construction  | Lift Bridge Builders awarded the construction contract. Ground breaking ceremony held May 6, 2022. Construction began May 11 <sup>th</sup> . Footing concrete work and steel truss work completed. Wood truss, masonry, and utility work in progress.  |
| Byllesby          | Prairie Restoration   | Prairie was dormant seeded fall of 2021. Site to be monitored summer of 2022 for prairie species germination, weed species control, and maintenance mowing needs.  |
|                   | <b>Maintenance Department</b>   |  |
| Various           | Ditch Mowing, Weed & Brush Control  | Work in progress and shall continue through fall.  |
| Various           | Bituminous Crack Filling<br>CSAH 56 & CSAH 25, 16, 27, 11                     | Work in progress. CR 56, CSAH 25, CSAH 27 & CSAH 16 completed.   |
| Various           | Bituminous Patching & Repairs<br>CSAH 16, CR 58, CSAH 18                      | Work completed.  |
| Various           | Ditch & Culvert Cleaning<br>CSAH 8, CR 49, CR 53, CSAH 7, CR 59               | CR 53 complete & CR 49 in progress.  |
| Various           | Aggregate Shouldering<br>CSAH 2, 9, 4, 10                                     | Work to begin in September.  |
| CSAH 1            | Township Road Intersection Re-Alignment<br>CSAH 1 & No Name Twp Rd (Leon Twp) | Work anticipated to be completed by September 16 <sup>th</sup> .   |
| Shops             | Haul Icing Sand   | Work to begin early September and last into October.   |
|                   | <b>Planning &amp; Studies</b>   |  |
| St Paul - Chicago | Great River Rail Commission   | The Commission continues to advocate for the Twin Cities – Milwaukee – Chicago Intercity City Passenger Rail Service, or the TCMC Second Train, or the TCMC second train to Chicago. The State Legislature approved funding of \$10 million to provide the final piece of funding for stops at points in southeast Minnesota and Wisconsin. If all plans materialize, rail service could begin as early as 2023. |