

**Goodhue County Public Works
Project Status Report for February 7, 2023**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Bidding	
Various	2023 Guardrail CSAH 7 & 8	Bid opening scheduled for 10:00 A.M. on February 22, 2023.
Various	2023 Aggregate Surfacing CR 41, 44, & 49	Bid opening scheduled for 11:00 A.M. on February 22, 2023.
Various	2023 Traffic Marking County Wide	Bid opening scheduled for 10:30 A.M. on February 22, 2023.
Various	2023 Seal Coat	Bid opening scheduled for 11:00 A.M. on February 28,2023.
Various	2023 Micro-Surfacing	Bid opening scheduled for 10:30 A.M. on February 28,2023.
Various	2023 Bituminous Paving	Bid opening scheduled for 10:00 A.M. on February 28,2023.
	Road Construction	
Twp	Br. 25623 Cherry Grove Twp	Project awarded to ICON Constructors. Work to begin February 6 th .
CSAH 11	Bridge L0463	Project awarded to Fitzgerald Trucking and Excavating. Construction completed. Project to be finalized in the spring, once turf is established.
CVT	Cannon Valley Trail Bridge Replacements R0896, R0897, R0899, & R0900	Project awarded to ICON Constructors. Work began the first week of November. Pedestrian bridge has been constructed.
CR 57	Bridge L0546	Project awarded to ICON Constructors. Construction completed. Project to be finalized in the spring, once turf is established.
Various	2022 Guardrail	Project awarded to Mattison Contractors. Work complete. Need to final.
Various	2022 Bituminous Paving	Project awarded to Rochester Sand & Gravel. Construction completed. Need to final.
Twp	2022 Box Culverts Wanamingo & Kenyon Twps.	Project awarded to Fitzgerald Excavating & Trucking. Minor work remains in Wanamingo. Will final in spring once turf is established.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Construction completed. Project suspended until turf establishment has been achieved and erosion control items have been removed from the project. Project needs to be finalized.
	Parks & Trails	
Byllesby	Park Pavilion Construction	Lift Bridge Builders awarded the construction contract. Ground breaking ceremony held May 6, 2022. Construction began May 11 th . Finish plumbing, septic, finish carpentry, painting, security system, and landscaping still to be completed.
Byllesby	Prairie Restoration	Prairie was dormant seeded fall of 2021. Site to be monitored for prairie species germination, weed species control, and maintenance mowing needs. Potential maintenance burn fall 2023.
	Maintenance Department	
Various	Ditch & Culvert Cleaning CSAH 8, CR 49, CR 53, CSAH 7, CSAH 14	CR 53 complete & CR 49 in progress. Hopefully CSAH 7, 8, and 14 will be completed by end of October. Work suspended until spring/summer 2023.
Shops	Haul Icing Sand	Work to continue on an as needed basis through the winter plowing season.
Various	Tree Trimming & Brushing	Work to continue through the winter months.
	Planning & Studies	
St Paul - Chicago	Great River Rail Commission	The Commission continues to advocate for the Twin Cities – Milwaukee – Chicago Intercity City Passenger Rail Service, or the TCMC Second Train, or the TCMC second train to Chicago. The Commission has begun the final design phase for the improvements needed for the second, daily round trip passenger rail project. These plans should be complete by the summer of 2023 with service starting in 2024.