

**Goodhue County Public Works
Project Status Report for May 2, 2023**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Bidding	
CSAH 2	Br. 25625	Removal of Br. 25501 complete. Project was advertised and bids were opened on April 25 th . Project to be considered for award at the May 2 nd Board meeting.
CSAH 6	2023 Concrete Rehabilitation	Project was advertised March 24 th and bids were opened on April 18 th . Project to be considered for award at the May 2 nd Board meeting.
	Road Construction	
Various	2023 Guardrail CSAH 7 & 8	Project awarded to Mattison Contractors. Work to begin July 10 th .
Various	2023 Traffic Marking County Wide	Project awarded to Sir Lines-A-Lot. Work to begin May 15 th .
Various	2023 Seal Coat	Project awarded to Scott Construction. Work to begin June 5 th .
Various	2023 Micro-Surfacing	Project awarded to ASTECH. Work to begin July 31 st .
Various	2023 Bituminous Paving	Project awarded to Rochester Sand & Gravel. Work to begin June 5 th .
Twp	Br. 25623 Cherry Grove Twp	Project awarded to ICON Constructors. Bridge has been built. Approach grading began the week of April 14 th .
CSAH 11	Bridge L0463	Project awarded to Fitzgerald Trucking and Excavating. Construction completed. Project to be finalized in the spring, once turf is established.
CVT	Cannon Valley Trail Bridge Replacements R0896, R0897, R0899, & R0900	Project awarded to ICON Constructors. Pedestrian bridge and box culvert construction complete. Grading and turf establishment to begin once the weather allows. Project anticipated to be complete in May 2023.
CR 57	Bridge L0546	Project awarded to ICON Constructors. Construction completed. Project to be finalized in the spring, once turf is established.
Twp	2022 Box Culverts Wanamingo & Kenyon Twps.	Project awarded to Fitzgerald Excavating & Trucking. Minor work remains in Wanamingo. Will final in spring once turf is established.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Construction completed. Project needs to be finalized.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Parks & Trails	
Byllesby	Park Pavilion Construction	Lift Bridge Builders awarded the construction contract. Ground breaking ceremony held May 6, 2022. Construction began May 11 th . Finish plumbing, septic, finish carpentry, painting, security system, and landscaping still to be completed.
Byllesby	Prairie Restoration	Prairie was dormant seeded fall of 2021. Site to be monitored for prairie species germination, weed species control, and maintenance mowing needs. Potential maintenance burn fall 2023.
	Maintenance Department	
Various	Ditch & Culvert Cleaning CSAH 8, CR 49, CR 53, CSAH 7, CSAH 14	CR 53 complete & CR 49 in progress. Hopefully CSAH 7, 8, and 14 will be completed by end of October. Work suspended until spring/summer 2023.
Shops	Haul Icing Sand	Work to continue on an as needed basis through the winter plowing season.
Various	Tree Trimming & Brushing	Work to continue through the winter months.
	Planning & Studies	
St Paul - Chicago	Great River Rail Commission	The Commission continues to advocate for the Twin Cities – Milwaukee – Chicago Intercity City Passenger Rail Service, or the TCMC Second Train, or the TCMC second train to Chicago. The Commission has begun the final design phase for the improvements needed for the second, daily round trip passenger rail project. These plans should be complete by the summer of 2023 with service starting in 2024.