

**Goodhue County Public Works  
Project Status Report for May 16, 2023**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Bidding</b>	
	<b>Road Construction</b>	
CSAH 2	Br. 25625	Removal of Br. 25501 complete. Project awarded to Redstone Construction. Work to begin May 30 <sup>th</sup> .
CSAH 6	2023 Concrete Rehabilitation	Project awarded to Interstate Improvement. Work to begin June 5 <sup>th</sup> .
Various	2023 Guardrail CSAH 7 & 8	Project awarded to Mattison Contractors. Work to begin July 10 <sup>th</sup> .
Various	2023 Traffic Marking County Wide	Project awarded to Sir Lines-A-Lot. Work began May 10 <sup>th</sup> .
Various	2023 Seal Coat	Project awarded to Scott Construction. Work to begin June 5 <sup>th</sup> .
Various	2023 Micro-Surfacing	Project awarded to ASTECH. Work to begin July 31 <sup>st</sup> .
Various	2023 Bituminous Paving	Project awarded to Rochester Sand & Gravel. Work began May 10 <sup>th</sup> .
Twp	Br. 25623 Cherry Grove Twp	Project awarded to ICON Constructors. Bridge has been built. Work complete, final once turf is established.
CSAH 11	Bridge L0463	Project awarded to Fitzgerald Trucking and Excavating. Construction completed. Project to be finalized in the spring, once turf is established.
CVT	Cannon Valley Trail Bridge Replacements R0896, R0897, R0899, & R0900	Project awarded to ICON Constructors. Pedestrian bridge and box culvert construction complete. Grading and turf establishment to begin once the weather allows. Project anticipated to be complete in May 2023.
CR 57	Bridge L0546	Project awarded to ICON Constructors. Construction completed. Project to be finalized in the spring, once turf is established.
Twp	2022 Box Culverts Wanamingo & Kenyon Twps.	Project awarded to Fitzgerald Excavating & Trucking. Minor work remains in Wanamingo. Will final in spring once turf is established.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Construction completed. Project needs to be finalized.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Parks &amp; Trails</b>	
Byllesby	Park Pavilion Construction	Lift Bridge Builders awarded the construction contract. Ground breaking ceremony held May 6, 2022. Construction began May 11 <sup>th</sup> . Finish plumbing, septic, finish carpentry, painting, security system, and landscaping still to be completed.
Byllesby	Prairie Restoration	Prairie was dormant seeded fall of 2021. Site to be monitored for prairie species germination, weed species control, and maintenance mowing needs. Potential maintenance burn fall 2023.
	<b>Maintenance Department</b>	
Various	Ditch & Culvert Cleaning CSAH 8, CR 49, CR 53, CSAH 7, CSAH 14	CR 53 complete & CR 49 in progress. Hopefully CSAH 7, 8, and 14 will be completed by end of October. Work suspended until spring/summer 2023.
Shops	Haul Icing Sand	Work to continue on an as needed basis through the winter plowing season.
Various	Tree Trimming & Brushing	Work to continue through the winter months.
	<b>Planning &amp; Studies</b>	
St Paul - Chicago	Great River Rail Commission	The Commission continues to advocate for the Twin Cities – Milwaukee – Chicago Intercity City Passenger Rail Service, or the TCMC Second Train, or the TCMC second train to Chicago. <b>The Commission has begun the final design phase for the improvements needed for the second, daily round trip passenger rail project. These plans should be complete by the summer of 2023 with service starting in 2024.</b>