

**Goodhue County Public Works
Project Status Report for June 6, 2023**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Bidding	
	Road Construction	
CSAH 2	Br. 25625	Removal of Br. 25501 complete. Project awarded to Redstone Construction. Work began May 30 th . Contractor is driving piling for the bridge abutments.
CSAH 6	2023 Concrete Rehabilitation	Project awarded to Interstate Improvement. Work to begin in June.
Various	2023 Guardrail CSAH 7 & 8	Project awarded to Mattison Contractors. Work to begin July 10 th .
Various	2023 Traffic Marking County Wide	Project awarded to Sir Lines-A-Lot. Work began May 10 th .
Various	2023 Seal Coat	Project awarded to Scott Construction. Work to begin June 15 th .
Various	2023 Micro-Surfacing	Project awarded to ASTECH. Work to begin July 31 st .
Various	2023 Bituminous Paving	Project awarded to Rochester Sand & Gravel. Work began May 10 th . Contractor is paving CSAH 48 and CSAH 4.
Twp	Br. 25623 Cherry Grove Twp	Project awarded to ICON Constructors. Bridge has been built. Work complete, final once turf is established.
CSAH 11	Bridge L0463	Project awarded to Fitzgerald Trucking and Excavating. Construction completed. Project to be finalized in the spring, once turf is established.
CVT	Cannon Valley Trail Bridge Replacements R0896, R0897, R0899, & R0900	Project awarded to ICON Constructors. Pedestrian bridge and box culvert construction complete. Grading and turf establishment to begin once the weather allows. Project anticipated to be complete in June 2023.
CR 57	Bridge L0546	Project awarded to ICON Constructors. Construction completed. Project to be finalized in the spring, once turf is established.
Twp	2022 Box Culverts Wanamingo & Kenyon Twps.	Project awarded to Fitzgerald Excavating & Trucking. Minor work remains in Wanamingo. Will final in spring once turf is established.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Construction completed. Project needs to be finalized.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Parks & Trails	
Byllesby	Park Pavilion Construction	Lift Bridge Builders awarded the construction contract. Ground breaking ceremony held May 6, 2022. Construction began May 11 th . Finish plumbing, septic, finish carpentry, painting, security system, and landscaping still to be completed.
Byllesby	Prairie Restoration	Prairie was dormant seeded fall of 2021. Site to be monitored for prairie species germination, weed species control, and maintenance mowing needs. Potential maintenance burn fall 2023.
	Maintenance Department	
	Mastic CSAH 2, CSAH 8, CSAH 7	Work in progress.
	Aggregate Shouldering CSAH 8, CSAH 10, CSAH 11	Work in progress.
	Planning & Studies	
St Paul - Chicago	Great River Rail Commission	The Commission continues to advocate for the Twin Cities – Milwaukee – Chicago Intercity City Passenger Rail Service, or the TCMC Second Train, or the TCMC second train to Chicago. The Commission has begun the final design phase for the improvements needed for the second, daily round trip passenger rail project. These plans should be complete by the summer of 2023 with service starting in 2024.