

**Goodhue County Public Works
Project Status Report for April 5, 2022**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Bidding	
CVT	Cannon Valley Trail Bridge Replacements R0896, R0897, R0899, & R0900	Project to be advertised April 1, 2022. Bid opening to take place on April 19, 2022 @ 10:00 A.M.
	Road Construction	
CSAH 11	CSAH 11: Emergency Bridge Repair Bridge L0463	ICON Constructors, LLC to begin work on March 31, 2022. Work anticipated to be completed by April 8, 2022.
Various	Aggregate Surfacing CR 23, 43, 47, 54, & 59	Project awarded to Bruening Rock Products. Work to begin June 6, 2022.
Various	Seal Coating CSAH 16 & 25 CR 56	Project awarded to ASTECH. Work to begin July 5, 2022.
Various	Traffic Marking County Wide	Project awarded to Sir-Lines-A-Lot. Work to begin May 16, 2022.
Various	2022 Bituminous Paving	Project awarded to Rochester Sand & Gravel. Work to begin July 5, 2022.
Twp	2022 Spring Box Culverts Wanamingo & Kenyon Twp's.	Project awarded to Fitzgerald Excavating & Trucking. Culvert delivery currently affecting project start time. Work anticipated to begin mid-July.
CSAH 9	Bank Stabilization North In-Slope of CSAH 9 from CSAH 7 to the West	Construction completed. Need to final once turf has been established in spring 2022.
CR 44	Bridge L0521	Construction began on August 16, 2021 with grading. Construction completed other than turf establishment and final bridge painting which will be completed in the spring of 2022 when weather conditions are warmer.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. The vast majority of the work is complete and the road will be open for traffic with a gravel surface. Project suspended until spring 2022 for turf establishment and minor cleanup.
3 rd Street Cannon Falls	Bridge L5391 Bridge Rehabilitation	The contractor's work for this year is complete. Several minor 'punch list' items will be finished next spring. The bridge is open for traffic.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	Maintenance Department	
Various	Bituminous Patching & Repairs CSAH 16	CSAH 16 to be completed spring of 2022.
Various	Ditch Cleaning CR 49	CR 49 work to continue in 2022.
Various	Brush Clearing & Trimming	Work to continue through spring 2022.
	Planning & Studies	
St Paul - Chicago	Great River Rail Commission	The Commission continues to advocate for the Twin Cities – Milwaukee – Chicago Intercity City Passenger Rail Service, or the TCMC Second Train, or the TCMC second train to Chicago. The State Legislature approved funding of \$10 million to provide the final piece of funding for stops at points in southeast Minnesota and Wisconsin. If all plans materialize, rail service could begin as early as 2023.
Red Rock Corridor	Commuter Rail Planning (RRC Commission)	The Commission determined Bus Rapid Transit to be the best alternative and has adopted the Final Report. An implementation plan for a future extension of the Bus Rapid Transit (BRT) line to Hastings is in various stages of implementation.
Zip Rail Rochester – Twin Cities	High Speed Rail Planning (OCRRA & Mn/DOT)	MnDOT announced their project is “shelved” and no further public work is to be done. A Tier 1 EIS was not completed. A private firm analyzed the feasibility of a zip rail along the same alignment, but their work was non-public and no communication has been made by them for some long time.