

**Goodhue County Public Works  
Project Status Report for July 1, 2022**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Bidding</b>	
Various	2022 Roadside Ditch Spraying	Project to be advertised June 17 <sup>th</sup> .
	<b>Road Construction</b>	
CVT	Cannon Valley Trail Bridge Replacements R0896, R0897, R0899, & R0900	Project awarded to ICON Constructors. Work to begin late fall.
CR 57	Bridge L0546	Project awarded to ICON Constructors. Work to begin late summer.
Various	2022 Guardrail	Project awarded to Mattison Contractors. Work beginning TBD.
Various	2022 Aggregate Surfacing CR 23, 43, 47, 54, & 59	Project awarded to Bruening Rock Products. Work began June 6, 2022. Work completed June 14 <sup>th</sup> . Need to final.
Various	2022 Seal Coating CSAH 16 & 25 CR 56	Project awarded to ASTECH. Work to begin June 28, 2022.
Various	2022 Traffic Marking County Wide	Project awarded to Sir-Lines-A-Lot. Work completed. Need to final.
Various	2022 Bituminous Paving	Project awarded to Rochester Sand & Gravel. Removals began June 20 <sup>th</sup> . Milling and reclaiming work to begin on CSAH 24 the week of June 27 <sup>th</sup> . RR Xing work on CSAH 17 & 22 started June 20 <sup>th</sup> .
Twp	2022 Spring Box Culverts Wanamingo & Kenyon Twp's.	Project awarded to Fitzgerald Excavating & Trucking. Culvert delivery currently affecting project start time. Work anticipated to begin late-July.
CSAH 9	Bank Stabilization North In-Slope of CSAH 9 from CSAH 7 to the West	Construction completed. Need to final once turf has been established in spring 2022. Project to be finalized at June 21 <sup>st</sup> Board meeting.
CR 44	Bridge L0521	Construction began on August 16, 2021 with grading. Construction completed other than turf establishment and final bridge painting which will be completed in the spring of 2022.
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. Construction completed. Project suspended until turf establishment has been achieved and erosion control items have been removed from the project.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
3 <sup>rd</sup> Street Cannon Falls	Bridge L5391 Bridge Rehabilitation	The contractor's work for this year is complete. Several minor 'punch list' items will be finished next spring. The bridge is open for traffic.
	<b>Parks &amp; Trails</b>	
Byllesby	Park Pavilion Construction	Lift Bridge Builders awarded the construction contract. Ground breaking ceremony held May 6, 2022. Construction began May 11 <sup>th</sup> . Footing concrete work completed. Steel work to begin June 27 <sup>th</sup> .
Byllesby	Prairie Restoration	Prairie was dormant seeded fall of 2021. Site to be monitored summer of 2022 for prairie species germination, weed species control, and maintenance mowing needs.
	<b>Maintenance Department</b>	
Various	Ditch Mowing, Weed & Brush Control	Work in progress and shall continue through fall.
Various	Bituminous Crack Filling CR 56 & CSAH 25, 16, 27, 11, 12	Work in progress.
Various	Mastic CSAH 1, 3, 12	Work in progress.
Various	Bituminous Patching & Repairs CSAH 16	CSAH 16 to begin mid-June.
Various	Ditch Cleaning CR 49	CR 49 work to continue in August 2022.
	<b>Planning &amp; Studies</b>	
St Paul - Chicago	Great River Rail Commission	The Commission continues to advocate for the Twin Cities – Milwaukee – Chicago Intercity City Passenger Rail Service, or the TCMC Second Train, or the TCMC second train to Chicago. The State Legislature approved funding of \$10 million to provide the final piece of funding for stops at points in southeast Minnesota and Wisconsin. If all plans materialize, rail service could begin as early as 2023.