

**Goodhue County Public Works  
Project Status Report for May 17, 2022**

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
	<b>Bidding</b>	
	<b>Road Construction</b>	
CVT	Cannon Valley Trail Bridge Replacements R0896, R0897, R0899, & R0900	Project awarded to ICON Constructors. Work to begin late fall.
CR 57	Bridge L0546	Project awarded to ICON Constructors. Work to begin late summer.
Various	2022 Guardrail	Project awarded to Mattison Contractors. Work beginning TBD.
CSAH 11	CSAH 11: Emergency Bridge Repair Bridge L0463	ICON Constructors, LLC to begin work on March 31, 2022. Work completed and road re-opened to traffic.
Various	2022 Aggregate Surfacing CR 23, 43, 47, 54, & 59	Project awarded to Bruening Rock Products. Work to begin June 6, 2022.
Various	2022 Seal Coating CSAH 16 & 25 CR 56	Project awarded to ASTECH. Work to begin July 5, 2022.
Various	2022 Traffic Marking County Wide	Project awarded to Sir-Lines-A-Lot. Work began May 9 <sup>th</sup> with grinding operations on CSAH 14 & 66.
Various	2022 Bituminous Paving	Project awarded to Rochester Sand & Gravel. Work to begin July 5, 2022.
Twp	2022 Spring Box Culverts Wanamingo & Kenyon Twp's.	Project awarded to Fitzgerald Excavating & Trucking. Culvert delivery currently affecting project start time. Work anticipated to begin mid-July.
CSAH 9	Bank Stabilization North In-Slope of CSAH 9 from CSAH 7 to the West	Construction completed. Need to final once turf has been established in spring 2022.
CR 44	Bridge L0521	Construction began on August 16, 2021 with grading. Construction completed other than turf establishment and final bridge painting which will be completed in the spring of 2022 when weather conditions are warmer.

<b>ROUTE</b>	<b>TYPE OF WORK/PROJECT LOCATION</b>	<b>CURRENT STATUS</b>
CSAH 24	CSAH 24: SEC-N Grading, Aggregate Base & Shouldering, Storm Sewer	Project awarded to Northland Grading & Excavating. The vast majority of the work is complete and the road will be open for traffic with a gravel surface. Project suspended until spring 2022 for turf establishment and minor cleanup.
3 <sup>rd</sup> Street Cannon Falls	Bridge L5391 Bridge Rehabilitation	The contractor's work for this year is complete. Several minor 'punch list' items will be finished next spring. The bridge is open for traffic.
	<b>Parks &amp; Trails</b>	
Byllesby	Park Pavilion Construction	Lift Bridge Builders awarded the construction contract. Ground breaking ceremony held May 6, 2022. Construction to begin week of May 9 <sup>th</sup> .
Byllesby	Prairie Restoration	Prairie was dormant seeded fall of 2021. Site to be monitored summer of 2022 for prairie species germination, weed species control, and maintenance mowing needs.
Byllesby	Berm Construction	Construction completed. Turf establishment and erosion control to be completed by June 2022. Tree and shrub plantings are the next step.
	<b>Maintenance Department</b>	
Various	Ditch Mowing, Weed & Brush Control	Work to begin June 1, 2022.
CSAH 6	Ditching, Culvert Installation, & Erosion Control	Work to begin May 17, 2022.
Various	Bituminous Crack Filling CR 56 & CSAH 25, 16, 27, 11, 12	Work to begin May 11, 2022.
Various	Mastic CSAH 1, 3, 12	Work to begin May 11, 2022.
Various	Turf Establishment Byllesby Park, CSAH 3 & 10	Work to be completed by May 13, 2022.
Various	Bridge Deck & Intersection Sweeping	Work anticipated to be completed by May 13, 2022.

ROUTE	TYPE OF WORK/PROJECT LOCATION	CURRENT STATUS
Various	Bituminous Patching & Repairs CSAH 16	CSAH 16 to be completed spring of 2022.
Various	Ditch Cleaning CR 49	CR 49 work to continue in 2022.
Various	Brush Clearing & Trimming	Work to continue through spring 2022.
	<b>Planning &amp; Studies</b>	
St Paul - Chicago	Great River Rail Commission	The Commission continues to advocate for the Twin Cities – Milwaukee – Chicago Intercity City Passenger Rail Service, or the TCMC Second Train, or the TCMC second train to Chicago. The State Legislature approved funding of \$10 million to provide the final piece of funding for stops at points in southeast Minnesota and Wisconsin. If all plans materialize, rail service could begin as early as 2023.
Red Rock Corridor	Commuter Rail Planning (RRC Commission)	Though Goodhue County will remain interested in the possibility of future RRC links south of Hastings, the Commission’s current proposals do not extend service past Dakota County. Active updates to the Board will be paused for now.
Zip Rail Rochester – Twin Cities	High Speed Rail Planning (OCRRA & Mn/DOT)	Mn/DOT’s Zip Rail webpage notes that work on the project was suspended in January of 2016, and that no future work is anticipated. Therefore, Zip Rail will hereafter be removed from this report.